

MEMO CONSTRUCTION

Penick Village

To: All Residents, Wharton Residents, and Staff
From: Jeff Masar, Director Plant Operations & Construction
Date: May 25, 2020
Re: Wharton Construction Update #59
cc: Department Leaders, Board of Directors

Here is the tentative schedule for the next few weeks:

Week of:

May 25, 2020	<ul style="list-style-type: none">• Final painting of apartments continues• Electrical Lighting and Trim continues• 2nd Floor Counter Tops and backsplash tile installation
June 1, 2020	<ul style="list-style-type: none">• 2nd Floor Backsplash Installation• Carpet Installation on First Floor• Punch Lists created and addressed
June 8, 2020	<ul style="list-style-type: none">• Corridor Painting continues• Dropping Ceiling Tiles in Common Area Ceilings and Corridors• Exterior Pavement and Sidewalks Installed

